PROGRAMME OF WORKS FOR : SOUTHERN HOUSING GROUP - **Kent (South East) 2010/11**

Start Date : 22/03/10 | Duration :30 WKS | Completion Date: 22/10/10

Key

4 Week Consultation Period (SHG/JBHA)

2 Week Consultation Period (AD)

Current Progress

Architectural Decorators Ltd

2-4 Powerscroft Road, Sidcup DA14 5DT

09/09/2010

Southern Housing Group

PROGRAMME SUBJECT TO CHANGE

Phone No.020 8269 6377. Fax No. 020 8269 6388

Comments	Access Equip	Works Description/Week No	Units	Duration	17-May 8	24-May 9	31-May 10	07-Jun 11	14-Jun 12	21-Jun 13	28-Jun 14	05-Jul 15	12-Jul 16	19-Jul 17	26-Jul 18	02-Aug 19	09-Aug 20	16-Aug 21	23-Aug 22	30-Aug 23	06-Sep 24	13-Sep 25	20-Sep 26	27-Sep 27	04-Oct 28	11-Oct 29	18-Oct 30	25-Oct 31	01-Nov 32	08-Nov 33	15-Nov 34	22-Nov 35	29-Nov 36	06-Dec 37	13-Dec 38	20-Dec 39
		Dover	**176**	**17wks**																														
	Scaffold	Blk 1-6 Stevens House, CT17 OBH	6	4wks																														
Scaffold 35	Scaffold	1, 35, 53, 59, 61 Edred Rd	6	5wks																														
		Blk 1-6 Gregory House, CT17 ODS	6	4wks																														
		Blk 1-6 Robsons Yard, CT17 ODU	6	5wks																														
		5, 9, 14, 15, 28, 60, 62, Tower Hamlets Street	8	4wks																														
43 44-46 Not wdws		63, 43, 44-46, 52, 53 Tower Hamlets Street	7	4wks																														
	Scaffold	Blk 1 West Street, CT17 ODU	3	5wks																														
		Blk 1-14 Hyde Court, CTS 9UP	14	5wks																														
		Blk 1-5 Greville House, CT17 9UT	5	**4wks**																														
		Blk 1-14 Villiers Court, CT17 9UT	14	5wks																														
		Blk 1-9 Selbourne House CT17 9UR	9	4wks																														
	C/Picker	1-29 (excl.13) and 31-41 (odd) Randolph Road	34	4wks																														
Hold No 9 Privat		29, 37, 52, 55, 67, 75, 77, 79 Tower Hill	8	4wks																														
		24, 31, 45, 47, 50, 71 Tower Street	6	6wks																														
		30 Douglas Road	1	2wks																														
43 new wdws?		43, 77 Lowther Road	2	2wks																														
63 Hold		2A-B, 17, 63, 68, 70 Wyndham Road	6	3wks																														
		18, 25, 40 Noahs Ark Road	3	2wks																														
		4, 9 East Street	2	2wks																														
		57 South Road	1	2wks																														
		11, 32, 39, 41, 43, 52 Dickson Road	6	4wks																														
		56 St Radigunds Road	1	2wks																														
DH		59 Coombe Valley Road	1	2wks																														
	Scaffold	106-110 (even) 44, 46 Hillside Road	5	4wks																														
DH -	Scaffold	1, 12, 38, 94, 112 Clarendon Place	5	3wks																														
		5No Garages, Clarendon Street																																
DH		10-17 The Abbotts	8	3wks																														
DH		7 Malvern Road	1	2wks																														
	Scaffold	6, 12 Percival Terrace	2	2wks																														
DH	Scaffold	Blk 3 Belgrave Road	3	3wks																														
DH hold	Scaffold	Blk 37-39 HIGH ST	2	2wks																														
		Margate																																
		1-118 Queens Court, CT9 2GB	118	10wks																														
		Deal	**3**	**3wks**																														
		17 Telegraph Road	1	2wks																														
		64 Elizabeth Carter Avenue	1	2wks																														
		2 Grantham Avenue	1	2wks																														
		Ashford	**46**	**7wks**																														
		Blk 19-24 Portland Close	6	3wks																														
		4-5, 10-18 Portland Close	11	4wks																														
		29, 30 Twelve Acres	2	2wks																														
DH hold		Blk 53, 51 Kennington Road	staff rd	6wks																														
		Blk 15-21 (odd) Greyhound Chase	4	3wks																														
		1-7 (odd), 27-31 (odd) Greyhound Chase	7	3wks																														
		156 Cudworth Road	1	2wks																														
		65 Orion Way	1	2wks																														
		38 Summerleeze	1	2wks																														
		13 Belmont Place	1	2wks																														
		68 Newtown Green	1	2wks																														
		84, 150 Beecholm Drive	2	2wks																														
		68 Nine Acres	1	2wks																														
		2 Hurst Road	1	2wks																														
		12 Old Ash Close	1	2wks																														
		1-6 Coxland Cottages	6	3wks																														
		Folkstone																																
		Blk 1-13 Rosamund Court	13	5wks																														
Leaseholders		Blk The Durlocks	15	5wks																														
		Canturbury																																
		46-54 (even), 83-95 (odd) Gilbert Way	12	4wks																														
		Tenterden																																

Done		29A, 29B Springfield Avenue	2	2wks
		Turnbridge Wells		
		Blk 1-12 Laburnum Court	12	4Wks
		Edenbridge		
DH - HOLD		3 Magpie Green	1	2Wks
		Rochester		
		Blk 48-51 Gill Avenue	4	4wks
		Blk 57-60 Gill Avenue	4	4wks
		Blk 1-4 Gill Avenue	4	4wks
		Blk 14-31 Gill Avenue	18	5Wks
		Blk 35-40 Gill Avenue	6	4wks
		5,6,7,8,9,10,11,12,72 Gill Avenue	9	4wks
		41-47 Gill Avenue	7	3wks
		52-56 Gill Avenue	5	3wks